

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Monday, July 17, 2017
Partial Correction 1 Misc		OK TO COVER WHEN READY 5/8" TYPE X GWB AT UNIT FACE OF STAIRWELL WALLS AT: 214; 314 GWB ABOVE CEILING ONLY	
Partial Correction 2 Misc		OK TO COVER WHEN READY RATED ASSEMBLIES AT INTERIOR WALLS AT STAIRWELLS: FRAMING + SHAFT LINER BOARD -- WELL FACE + UNIT SIDE AT: 102; 202; 203; 213; 302; 303; 313; 314; WEST STAIRWELL: FRAMING + SHAFT LINER BOARD INCLUDING CLIPS AND FIRE-BLOCKING -- WELL FACE AT 4TH FLOOR 5/8" TYPE X GWB AT STAIRWELL FACE AT: 5/8" TYPE X GWB AT BACK FACE AT: WALLS ABOVE 4TH FLR CEILING AT ATTIC;	
Partial Correction 3 Misc		OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB CEILINGS AND WALLS AT: CEILING ONLY AT 201;	

204; 205; 206; 207; 208; 209; 211; 212; 214; 215; CORR 216; 217;
CORR 219; 221; 222; 223; 224;

CORR 301/316/325; 304; 305; 306; 307; 308; 309; 310; 311; 312;
314; 315; 317; 322; 323; 324;

[CORRIDOR COMPLETE + ALL UNITS/ROOMS]

All Rough Inspection - Commercial

John Borns

Partial

Monday, July 17, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY FRAMING OF WALLS AND CEILINGS +
SYSTEMS TO BE ENCLOSED AT SPACES:

STAIRWELLS COMPLETE 102/202/302 & 213/313/413;

204; 205; 206; 207; 208; 209; 211; 212; 214; 215; 217; 218; 222;
223; 224;

304; 305; 306; 307; 308; 310; 311; 312; 314; 315; 317; 318; 322;
323; 324;

405; 411; 412; 414; 415; 417; 418; 423; 424; [404 INCLUDING OSB
@ EAST WALL ABOVE; 407; **[408;**

Partial Correction

2 Misc

OK TO INSTALL GWB CEILING AND WALLS AT CORRIDOR SPACES:
201; 216; 219; 221; 225;
301; 316; 324; ELEVATOR LOBBY 325;
401; 416;

Partial Correction

3 Misc

OK TO COVER WHEN READY WALL FRAMING & IN-WALL SYSTEMS
AT ELEVATOR LOBBIES AT: 2ND FLR; 3RD FLR;

Partial Correction

4 Misc

INSTALLATION OF IMPSON HTT4 TENSION TIES AT BALCONY
LEDGERS / FOUND INSTALLED AT: 314; 322; 323; 324; [304; 305;
310; 311; 312; 315; 317;

Comments: