

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20170703, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	John Borns	Partial	Tuesday, July 18, 2017

Partial Correction  
1 Misc

RETAINING WALL FOOTING PER SECTIONS (2), (3) AND (4) ON SHEET S1.0 OK TO POUR WHEN READY AND APPROVED BY 3RD PARTY INSPECTOR

Partial Correction  
2 Misc

OK TO POUR WHEN READY SECTIONS OF CONCRETE TIE BEAM, GRADE BEAM + INTEGRAL PIER CAPS AS FOLLOWS:

**"PANT-LEG" TIE BEAM TRIANGLE BETWEEN (12.1) AND (13)**

ON (J) FROM (13.5) TO (14.7); FROM (14.7) TO (17.5);

ON (G) FROM (13) TO (16);

ON (14) FROM (J) TO (I); FROM (E'.2) TO (F'.8); FROM (G.2) TO (I);

ON (17) FROM (E'.2) TO (G.8); FROM (H.2) TO (H.4);

ON (15) FROM (E'.2) TO (G.8); FROM (H.2) TO (H.4);

ON (16) FROM (E'.2) TO (H.5);

H/16.7 TO G/16; /17 TO H/16; H/16.7 TO H/18.2;

18.2/E' TO 18./I TO 17.8/I TO 17.8/I.7;

**Comments: OK TO POUR WHEN READY AFTER CREATING MINIMUM 3" CLEARANCE TO BOTTOM OF**

**TRENCH.**