

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial  
SUMMIT SQUARE APARTMENTS  
Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Water Line - Coliform Test 1 Informational	Steve Robbins	Partial	Thursday, July 20, 2017
1	All the 4" waterline has been flushed and we chlorinated all the lines going into the apartments. Tomorrow we will de-chlorinate and flush all lines. Steve Robbins 07/18/2017 3:48 PM		
Informational			
2	We are not going to dechlorinate today because we cannot get the samples to be read by friday. We will dechlorinate and take samples on monday. Steve Robbins 07/20/2017 2:13 PM		

**Comments:**