PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20171304, Building Permit - Residential Address: 4725 NE GATEWAY DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Electrical Service Khanh Nguyen Passed Friday, July 21, 2017

Inspection - Residential

Gas Service Inspection - Khanh Nguyen Failed Friday, July 21, 2017

Residential

Corrective Action Required

1 Misc NO PRESSURE

All Rough Inspection - Khanh Nguyen Failed Friday, July 21, 2017

Residential

Corrective Action Required

1 Misc **PAINT/POST ADDRESS

**REPAIR EROSION CONTROL AT FRONT AND BACK

FRAMING:

-PLAN ON SITE

-GARAGE PORTAL BRACE WALLS: NAIL SHEATHING TO STUD, SILL PLATE, BLOCKING PER PLAN; STRAP LVL HEADER PER PLAN

-PROVIDE ATTIC ACCESS

-INSTALL HEADER AT FRONT BED DOOR TO CARRY RAFTERS LOAD

-INSTALL EXTERIOR DOOR FRAMES PER SECURITY CODE

-COMPLETE FRAMING AT BOTH FIREPLACES AND FIREBLOCK AS

REQUIRED

-SOLIDBLOCK CANTILEVERED JOISTS AT REAR

-FIREBLOCKING: FB ALL FLOOR PENETRATIONS; FB BASEMENT WALL SPACE FROM CEILING SPACE (JOIST AND FURRED-DOWN

SPACE); FB WALL VERTICALLY EVERY 10 FT

MECHANICAL:

-MIGHT NEED TO CHANGE DUCTING AT FIREPLACES AFTER FRAMING IS DONE

PLUMBING:

-CONNECT GAS LINES TO FIREPLACES. RETEST

***OK TO INSULATE

Comments: