

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161177, Building Permit - Commercial  
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Monday, July 24, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY FRAMING OF WALLS AND CEILINGS + SYSTEMS TO BE ENCLOSED AT SPACES:  <b>103 EXCEPT ANCHORAGE OF EXTERIOR WALL SILL PLATE TO BE CHECKED AND COMPLETED PER DRWGS; ROOF STRUCTURE AT 101 &amp; 104 -- ADD TRUSS HANGERS;</b>  STAIRWELLS COMPLETE 102/202/302 & 213/313/413;  204; 205; 206; 207; 208; 209; 211; 212; 214; 215; 217; 218; 222; 223; 224;  304; 305; 306; 307; 308; 310; 311; 312; 314; 315; 317; 318; 322; 323; 324;  405; 411; 412; 414; 415; 417; 418; 423; 424; [404 INCLUDING OSB @ EAST WALL ABOVE; 407; [408;
---	------	---

Partial Correction

2	Misc	OK TO INSTALL GWB CEILING AND WALLS AT CORRIDOR SPACES: 201; 216; 219; 221; 225; 301; 316; 324; ELEVATOR LOBBY 325; 401; 416;
---	------	--

Partial Correction

3	Misc	OK TO COVER WHEN READY WALL FRAMING & IN-WALL SYSTEMS AT ELEVATOR LOBBIES AT: 2ND FLR; 3RD FLR;
---	------	---

Partial Correction

4	Misc	INSTALLATION OF IMPSON HTT4 TENSION TIES AT BALCONY
---	------	---

LEDGERS / FOUND INSTALLED AT: 314; 322; 323; 324; [304; 305;  
310; 311; 312; 315; 317;

**Comments:**