

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRRES20170197, Building Permit - Residential

Address: 2223 SW BURNINGWOOD LN, LEES SUMMIT, MO 640822225 SW BURNINGWOOD LN, LEES SUMMIT, MO 640822227 SW BURNINGWOOD LN, LEES SUMMIT, MO 640822221 SW BURNINGWOOD LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John DiMauro	Partial	Monday, July 24, 2017
Informational			
1	John DiMauro 07/24/2017 3:11 PM Forms are up and rock is compacted.		
PW-Sidewalk Inspection	John DiMauro	Partial	Monday, July 24, 2017
Informational			
1	John DiMauro 07/24/2017 3:12 PM Forms are up and rock is compacted. The section of sidewalk to the north of the driveway approach had a very soft sub grade due to rain water saturation over the weekend. The contractor said he was going to wait to pour that section of sidewalk until it was dried out and stable.		

**Comments:**

---