
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162840, Public Works Infrastructure Permit - Commercial
Law office of Cameron Hoorfar
Address: 415 SW JEFFERSON ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Site Visit	Brice Lawson	Failed	Wednesday, July 26, 2017

Corrective Action Required

1 Brice Lawson 07/26/2017 1:47 PM

I met with Jay the concrete contractor and let him know that the infrastructure permit has not been issued. I let him know that the ESC devices would need to be installed prior to the permit being issued. I asked them to stop work on this site until the ESC devices are properly installed and the permit is issued. I also spoke with Cameron Hoorfar (the owner) and he is aware of the things that need to take place in order to obtain the infrastructure permit.

Properly install the ESC devices.

Comments:
