

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Electrical Inspection - Commercial	John Borns	Partial	Friday, July 28, 2017

Partial Correction	
1 Misc	MAKE-UP OF ELECTRICAL GEAR

Rated Assembly Inspection	John Borns	Partial	Friday, July 28, 2017
----------------------------------	------------	---------	-----------------------

Partial Correction	
1 Misc	OK TO COVER WHEN READY RATED ASSEMBLIES AT STAIRWELLS: NORTHWEST STAIRWELL & SOUTHEAST STAIRWELL: 5/8" TYPE X GWB AT STAIRWELL FACE OK TO TAPE, MUD, AND FIRE-STOP.

Partial Correction	
2 Misc	DUCT CHASE AT 303 SW CORNER: TWO LAYERS 5/8" TYOE X GWB AT CORRIDOR WALL -- OK TO TAPE & MUD, THEN TO INSTALL DUCT, THEN TO INSTALL PART OF SHAFT LINER ENCLOSURE, LEAVING OPENING FOR INSPECTION BEFORE COMPLETELY CLOSING CHASE.

DUCT CHASE AT 306 SW CORNER:
SIMILAR TO 303 ABOVE.

Partial Correction	
3 Misc	OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT WALLS AND CEILING IN: 203; 303; [103; 403; STAIRWELL 202/302/402 AND 213/313/413;

Comments:

