
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Site Visit	John DiMauro	Partial	Monday, July 31, 2017

Informational

1 John DiMauro 07/17/2017 1:48 PM

I met with and delivered plans to Harold Cooper with Prosser Wilbert Construction Inc. We went over the plans and he signed the permits.

Informational

2 John DiMauro 07/20/2017 3:35 PM

Crews are on site working on the grading construction.

Informational

3 John DiMauro 07/24/2017 3:49 PM

Crews are on site working on the grading construction.

Informational

4 John DiMauro 07/26/2017 3:41 PM

Crews are on site working on the grading construction.

Informational

5 John DiMauro 07/27/2017 2:49 PM

No activity.

Informational

6 John DiMauro 07/28/2017 3:27 PM

Crews on site working on grading construction.

Informational

7 John DiMauro 07/31/2017 3:30 PM

Crews on site working on grading construction.

PW-Erosion Sediment Control John DiMauro

Partial

Monday, July

(ESC) Inspection

31, 2017

Informational

- 1 John DiMauro 07/20/2017 3:34 PM
Erosion control devices are installed and intact.

Informational

- 2 John DiMauro 07/24/2017 3:49 PM
The north east section of the properties sediment fence failed due to the heavy rain event over the weekend. The onsite contractor said he would get the fence fixed and correct any other issues regarding the ESC devices.

Corrective Action Required

- 3 John DiMauro 07/27/2017 2:47 PM
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Corrective Action Required

- 4 John DiMauro 07/28/2017 3:29 PM
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Informational

- 5 John DiMauro 07/31/2017 3:29 PM
The contractor fixed the section of the sediment fence that failed.

Comments:
