

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161756, Building Permit - Commercial  
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Failed	Tuesday, August 01, 2017

Partial Correction

1	Misc	OK TO PRE-ROCK WHEN READY AT SHOWERS AT: 4TH FLOOR; 3RD FLOOR; 2ND FLR; 1ST FLR;
---	------	---

Corrective Action Required

3	Misc	<b>4TH FLOOR:</b> - CLOSE HOLES / GAPS IN DRAFT STOPS - FIRE-BLOCK TOPS OF CHASES & DEAD SPACES - FIRE-BLOCK HOLES IN R.A. WALL PLENUMS - PUTTY PAD ELECTRICAL BOXES PER IBC 712.3.2 INCLUDING BOXES HIGH ON WALLS - FIRE-CAULK PEX PENETRATIONS OF RATED WALLS IN BATHROOMS
---	------	---

**Comments:**