

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Erosion Sediment Control (ESC) Inspection	John DiMauro	Failed	Wednesday, August 02, 2017

Informational

- 1 John DiMauro 07/20/2017 3:34 PM  
Erosion control devices are installed and intact.

Informational

- 2 John DiMauro 07/24/2017 3:49 PM  
The north east section of the properties sediment fence failed due to the heavy rain event over the weekend. The onsite contractor said he would get the fence fixed and correct any other issues regarding the ESC devices.

Corrective Action Required

- 3 John DiMauro 07/27/2017 2:47 PM  
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Corrective Action Required

- 4 John DiMauro 07/28/2017 3:29 PM  
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Informational

- 5 John DiMauro 07/31/2017 3:29 PM  
The contractor fixed the section of the sediment fence that failed.

Corrective Action Required

- 6 John DiMauro 08/02/2017 2:46 PM  
The sediment fence on the north west corner of the property needs to be repaired. The contractor on site has a crew coming out tomorrow morning to make the repairs to the fence.

PW-Site Visit

John DiMauro

Partial

Wednesday,  
August 02,  
2017

Informational

1 John DiMauro 07/17/2017 1:48 PM

I met with and delivered plans to Harold Cooper with Prosser Wilbert Construction Inc. We went over the plans and he signed the permits.

Informational

2 John DiMauro 07/20/2017 3:35 PM

Crews are on site working on the grading construction.

Informational

3 John DiMauro 07/24/2017 3:49 PM

Crews are on site working on the grading construction.

Informational

4 John DiMauro 07/26/2017 3:41 PM

Crews are on site working on the grading construction.

Informational

5 John DiMauro 07/27/2017 2:49 PM

No activity.

Informational

6 John DiMauro 07/28/2017 3:27 PM

Crews on site working on grading construction.

Informational

7 John DiMauro 07/31/2017 3:30 PM

Crews on site working on grading construction.

Informational

8 John DiMauro 08/01/2017 2:07 PM

I spent 1.5 hours on site this morning with Tom Chandler going over erosion control measures. Meeting with Kara Taylor this afternoon to go over more ESC measure options.

Informational

9 John DiMauro 08/02/2017 2:49 PM

I met with the general contractor Harold Cooper on site to go over the ESC issues.

**Comments:**

---