

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172147, Public Works Infrastructure Permit - Commercial

B&J Peerless Addition

Address: 2301 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection: Outcome: Date:

PW-Storm - Pipe John DiMauro Partial Wednesday,

August 02,

2017

Informational

1 John DiMauro 08/02/2017 2:58 PM

The crew on site installed approximately 80'ft of the storm pipe. The trench appears to have at least 6"in of rock for bedding and the trench is backfilled with rock and chalked halfway up the sides of the pipe.

PW-Site Visit John DiMauro Partial Wednesday,

August 02, 2017

Informational

John DiMauro 07/24/2017 3:36 PM No activity today.

Informational

2 John DiMauro 07/25/2017 11:32 AM

Crew on site starting the demo of the existing concrete areas to be reconstructed.

Informational

3 John DiMauro 07/27/2017 3:44 PM

Trench and grading construction.

Informational

4 John DiMauro 07/28/2017 10:23 AM

Crews on site working on the building construction.

Informational

5 John DiMauro 07/31/2017 3:40 PM

220 SE Green Street | Lee's Summit, MO 64063 | 816.969.1800 | 816.969.1810 Fax | cityofLS.net/Development

Crews on site working on the building construction.

Informational

John DiMauro 08/01/2017 2:04 PMCrews on site working on the building construction.

Informational

7 John DiMauro 08/02/2017 2:53 PM Crews are on site installing the storm pipe.

Co	m	m	e	n	ts	:
----	---	---	---	---	----	---