

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161750, Building Permit - Commercial  
Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rough Framing Inspection - Commercial</b>	John Borns	Partial	Thursday, August 03, 2017
Partial Correction 1 Misc		OK TO COVER AT PORTALS AT ATTACHED GARAGES: INSIDE REINF STRAPS;	
Partial Correction 2 Misc		OK TO COVER WHEN READY SHEAR WALLS AT STAIRWELLS: SOUTH STAIRWELL: LEVEL 1; NORTH STAIRWELL: LEVEL 1;	
Corrective Action Required 3 Misc		PRELIMINARY FRAMING INSPECTION AT BASEMENT: CORRECT ALL ISSUES MARKED AT LOCATIONS; THEN REQUEST RE-INSPECTION	
Partial Correction 4 Misc		<b>PRE-FAB STAIR TOWER FOR NORTH STAIRWELL: OK TO INSTALL AFTER SHEATHING IS FULLY NAILED</b>	

**Comments:**