

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161756, Building Permit - Commercial  
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Thursday, August 03, 2017

Partial Correction  
1 Misc

RATED ASSEMBLY AT STAIRWELLS:  
OK TO COVER 5/8" TYPE X MOLD TOUGH GWB AT

NORTH STAIRWELL WALLS: 2ND LAYER AT 1ST LEVEL WELL FACE + 1ST LAYER PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 2ND LEVEL WELL FACE; 2ND LAYER AT 2ND LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 3RD LEVEL WELL FACE; PRE-ROCK AT JOIST SPACE AT BACKSIDE AT 1ST, 2ND & 3RD FLOORS; 1ST LAYER AT 4TH FLOOR; 2ND LAYER AT 3RD & 4TH FLOORS; 1ST LAYER AT WALLS & CEILING ABOVE 4TH FLOOR;

SOUTH STAIRWELL WALLS: 2ND LAYER AT 1ST LEVEL WELL FACE + 1ST LAYER PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 2ND LEVEL WELL FACE; 2ND LAYER AT 2ND LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 3RD LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 4TH FLOOR; 2ND LAYER AT 3RD & 4TH FLOORS; **1ST LAYER AT WALLS & CEILING ABOVE 4TH FLOOR;**

Partial Correction  
2 Misc

OK TO COVER WHEN READY RATED ASSEMBLY AT ELEVATOR SHAFT:

1ST & 2ND LAYERS PERIMETER PRE-ROCK AT JOIST SPACE AT 1ST, 2ND, AND 3RD FLOORS;

5/8" TYPE X GWB AT WELL FACE: 2ND LAYER AT 4TH, 3RD, 2ND, 1ST FLOORS

Partial Correction  
3 Misc  
SHAFT LID: 1ST LAYER; 2ND LAYER; 3RD LAYER;  
OK TO COVER AT RATED CORRIDOR WALLS:  
1ST FLOOR: 1ST LAYER 5/8" TYPE X GWB;

Partial Correction  
4 Misc  
VERTICAL FIRE-BLOCKING AT 10' HORIZ INTERVALS:  
CLOSE GAPS AT MID-HEIGHT AND TOP OF ALL

Partial Correction  
5 Misc  
5/8" TYPE X GWB AT SHEAR WALLS & BEHIND SHOWERS/TUBS:  
2ND FLOOR: 1ST LAYER; [2ND LAYER;  
3RD FLOOR: 1ST & 2ND LAYERS;  
4TH FLOOR: 1ST & 2ND LAYERS;

**All Rough Inspection -** John Borns      Partial      Thursday, August 03, 2017  
**Commercial**

Partial Correction  
2 Misc  
OK TO COVER WALL AND CEILING FRAMING + SYSTEMS TO BE  
CONCEALED AT: BOTH STAIR TOWERS AT & ABOVE 4TH FLOOR;  
**ALL SPACES AT 4TH FLOOR;**

**Comments:**