

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20171816, Building Permit - Residential
Address: 405 SE WEISS CIR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Dale Carter	Not Ready	Thursday, August 03, 2017

Corrective Action Required
1 Misc

INSPECTION DENIED - EROSION CONTROL

Erosion Control	Dale Carter	Failed	Thursday, August 03, 2017
------------------------	-------------	--------	---------------------------

Corrective Action Required
1 Misc

PROTECT THE STOCK IN THE REAR FROM EROSION DISCHARGE.
NO FURTHER INSPECTIONS UNTIL COMPLIANT.

Comments: Silt fence at rear has failed.