

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFC20172147, Public Works Infrastructure Permit - Commercial  
B&J Peerless Addition  
Address: 2301 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Site Visit	John DiMauro	Partial	Thursday, August 03, 2017

Informational

- 1 John DiMauro 07/24/2017 3:36 PM  
No activity today.

Informational

- 2 John DiMauro 07/25/2017 11:32 AM  
Crew on site starting the demo of the existing concrete areas to be reconstructed.

Informational

- 3 John DiMauro 07/27/2017 3:44 PM  
Trench and grading construction.

Informational

- 4 John DiMauro 07/28/2017 10:23 AM  
Crews on site working on the building construction.

Informational

- 5 John DiMauro 07/31/2017 3:40 PM  
Crews on site working on the building construction.

Informational

- 6 John DiMauro 08/01/2017 2:04 PM  
Crews on site working on the building construction.

Informational

- 7 John DiMauro 08/02/2017 2:53 PM  
Crews are on site installing the storm pipe.

Informational

- 8 John DiMauro 08/03/2017 3:03 PM  
Crews working on storm pipe.

PW-Storm - Pipe

John DiMauro

Partial

Thursday,  
August 03,  
2017

Informational

1 John DiMauro 08/02/2017 2:58 PM

The crew on site installed approximately 80'ft of the storm pipe. The trench appears to have at least 6" in of rock for bedding and the trench is backfilled with rock and chalked halfway up the sides of the pipe.

Informational

2 John DiMauro 08/03/2017 3:02 PM

Crews are on site installing the remainder of the storm pipe and drainage area.

**Comments:**

---