

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection:                                  | Inspector:   | Outcome: | Date:                           |
|--|--------------|----------|---------------------------------|
| PW-Sanitary Sewer<br>Construction Inspection | Brice Lawson | Partial  | Thursday,<br>August 03,<br>2017 |

Informational

1 Brice Lawson 08/03/2017 7:33 PM  
Redford Construction had the existing manhole #60-082 core drilled to receive the 15" sewer pipe. They plan to fence off this excavated pit tonight as it is getting late. They plan to cover the core hole in manhole and place a berm around the pit to control runoff.

|  |              |         |                                 |
|--|--------------|---------|---------------------------------|
| PW-Sanitary Sewer<br>Construction Inspection | Brice Lawson | Partial | Thursday,<br>August 03,<br>2017 |
|--|--------------|---------|---------------------------------|

Informational

1 Brice Lawson 08/03/2017 1:46 PM  
A revision for the sanitary line A has been approved. I delivered a revised sheet C.402 to Redford Construction today.

Mitch informed me that parts of the sanitary will be slightly deeper than 15'. Mitch informed me that this was brought up to Gene.

**Comments:**