## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRCOM20161177, Building Permit - Commercial Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling John Borns Partial Friday, August 04, 2017

Inspection

**Partial Correction** 

1 Misc OK TO COVER WHEN READY GWB CEILING / SOFFIT FRAMING +

ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:

4TH FLOOR: CORRIDOR 401/416 EXCEPT ELEVATOR LOBBY; 418; CORRIDOR 301/316 EXCEPT ELEVATOR LOBBY; 318; CORRIDOR

201/216 EXCEPT ELEVATOR LOBBY;

Rated Assembly John Borns Partial Friday, August 04, 2017

Inspection

**Partial Correction** 

1 Misc OK TO COVER WHEN READY RATED ASSEMBLIES AT STAIRWELLS:

NORTHWEST STAIRWELL & SOUTHEAST STAIRWELL: 5/8" TYPE X GWB AT STAIRWELL FACE OK TO TAPE, MUD, AND FIRE-STOP;

[INCLUDING 1ST FLOOR LEVEL AT NW STAIR

**Partial Correction** 

2 Misc DUCT CHASE AT 303 SW CORNER:

TWO LAYERS 5/8" TYOE X GWB AT CORRIDOR WALL -- OK TO TAPE & MUD, THEN TO INSTALL DUCT, THEN TO INSTALL PART OF SHAFT LINER ENCLOSURE, LEAVING OPENING FOR INSPECTION

BEFORE COMPLETELY CLOSING CHASE.

**DUCT CHASE AT 306 SW CORNER:** 

SIMILAR TO 303 ABOVE.

**Partial Correction** 

3 Misc OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT WALLS

AND CEILING IN: 203; 303; [103; 403; STAIRWELL 202/302/402

## AND 213/313/413;

**Gas Piping Inspection -** John Borns Partial Friday, August 04, 2017 **Commercial** 

**Partial Correction** 

1 Misc NATURAL GAS FEEDER PIPE TRENCHED FROM MOORE ST / HOPE

LN SW TO BUILDING ENTRY AT SOUTH ELEVATION. TRENCH

DEPTH ~ 28"; TRACER WIRE IN PLACE. 8/1/17 PRESURE TEST HELD

STEADY AT 100 PSI FOR 60 MINUTES.

8/4/17 PRESURE TEST OF INTERIOR PIPING HELD STEADY AT 29

PSI FOR >10 MINUTES.

**Comments:**