
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Erosion Sediment Control (ESC) Inspection	John DiMauro	Partial	Tuesday, August 08, 2017

Informational

- 1 John DiMauro 07/20/2017 3:34 PM
Erosion control devices are installed and intact.

Informational

- 2 John DiMauro 07/24/2017 3:49 PM
The north east section of the properties sediment fence failed due to the heavy rain event over the weekend. The onsite contractor said he would get the fence fixed and correct any other issues regarding the ESC devices.

Corrective Action Required

- 3 John DiMauro 07/27/2017 2:47 PM
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Corrective Action Required

- 4 John DiMauro 07/28/2017 3:29 PM
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Informational

- 5 John DiMauro 07/31/2017 3:29 PM
The contractor fixed the section of the sediment fence that failed.

Informational

- 6 John DiMauro 08/03/2017 3:07 PM
The proper repairs have been made to the sediment fence at this time.

Informational

- 7 John DiMauro 08/07/2017 3:38 PM

The sediment fence appears to be intact and withheld during the heavy rain event over the weekend.

Informational

8 John DiMauro 08/08/2017 3:30 PM

The sediment fence is intact. Repairs were made to the fence after the heavy rain event over the weekend.

PW-Site Visit

John DiMauro

Partial

Tuesday,
August 08,
2017

Informational

1 John DiMauro 07/17/2017 1:48 PM

I met with and delivered plans to Harold Cooper with Prosser Wilbert Construction Inc. We went over the plans and he signed the permits.

Informational

2 John DiMauro 07/20/2017 3:35 PM

Crews are on site working on the grading construction.

Informational

3 John DiMauro 07/24/2017 3:49 PM

Crews are on site working on the grading construction.

Informational

4 John DiMauro 07/26/2017 3:41 PM

Crews are on site working on the grading construction.

Informational

5 John DiMauro 07/27/2017 2:49 PM

No activity.

Informational

6 John DiMauro 07/28/2017 3:27 PM

Crews on site working on grading construction.

Informational

7 John DiMauro 07/31/2017 3:30 PM

Crews on site working on grading construction.

Informational

8 John DiMauro 08/01/2017 2:07 PM

I spent 1.5 hours on site this morning with Tom Chandler going over erosion control measures. Meeting with Kara Taylor this afternoon to go over more ESC measure options.

Informational

9 John DiMauro 08/02/2017 2:49 PM

I met with the general contractor Harold Cooper on site to go over the ESC issues.

Informational

10 John DiMauro 08/07/2017 3:41 PM

Crews on site working on grading construction.

Informational

- 11 John DiMauro 08/08/2017 3:32 PM
Met with Harold Cooper and Steve Robbins on site to go over the plans and get Steve ready to take over the project.

Comments:
