

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, August 08, 2017

Informational

- 1 Brice Lawson 08/08/2017 5:18 PM
Redford Construction installed the 15" SDR 26 pipe from MH #60-082 to MH A-1. They installed the base and barrel section for MH A-1. They partially backfilled this trench. It appeared that the trench was being backfilled and compacted in lifts. The marker tape was installed where the trench was backfilled. They plan to surround the open trench with orange fencing.

Comments: