PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Rated Assembly John Borns Partial Wednesday, August 09, 2017

Inspection

Partial Correction

1 Misc OK TO COVER WHEN READY RATED ASSEMBLIES AT STAIRWELLS:

NORTHWEST STAIRWELL & SOUTHEAST STAIRWELL: 5/8" TYPE X GWB AT STAIRWELL FACE OK TO TAPE, MUD, AND FIRE-STOP; 1ST

FLOOR LEVEL AT NW STAIR

Partial Correction

2 Misc DUCT CHASE AT 303/403 SW CORNER:

TWO LAYERS 5/8" TYPE X GWB AT CORRIDOR WALL -- OK TO TAPE

& MUD, THEN TO INSTALL DUCT, THEN TO INSTALL PART OF SHAFT LINER ENCLOSURE; **DUCT & FRAMING OK TO COMPLETE SHAFT LINER ENCLOSURE, THEN APPLY ONE LAYER 5/8" TYPE X**

GWB;

DUCT CHASE AT 306/406 SW CORNER:

TWO LAYERS 5/8" TYPE X GWB AT CORRIDOR WALL -- OK TO TAPE & MUD, THEN TO INSTALL DUCT, THEN TO INSTALL PART OF SHAFT LINER ENCLOSURE; **DUCT & FRAMING OK TO COMPLETE SHAFT LINER ENCLOSURE, THEN APPLY ONE LAYER 5/8" TYPE X**

GWB;

Partial Correction

3 Misc OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT WALLS

AND CEILING IN: 203; 303; [103; 403; STAIRWELL 202/302/402

AND 213/313/413;

Comments: