
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, August 09, 2017

Informational

1 Brice Lawson 08/09/2017 3:34 PM
Redford Construction installed approx. 84' of 15" SDR 26 from MH A-1 towards MH A-2. It appeared that they were installing proper bedding. It appeared that the backfill was being placed and compacted in lifts.

PW-Erosion Sediment Control (ESC) Inspection	Brice Lawson	Partial	Wednesday, August 09, 2017
---	--------------	---------	----------------------------------

Resolved

1 Brice Lawson 08/07/2017 3:15 PM
Repair the west construction entrance as part of it has washed out.

Add larger rock to the construction entrances as shown on the construction entrance detail.

Brice Lawson 08/09/2017 2:44 PM

The west construction entrance has been rebuilt.

Remove debris that has been tracked onto County Line Rd.

Brice Lawson 08/09/2017 2:44 PM

The debris has been removed from the road

Informational

2 Brice Lawson 08/09/2017 2:50 PM

Welch was out installing silt fence on the east side of the project to control erosion. This includes areas that are not shown on the plans.

Spalding plans to install a mulch berm upstream of the west construction entrance to control erosion.

PW-Install Street and Stop Signs	Brice Lawson	Partial	Wednesday, August 09, 2017
----------------------------------	--------------	---------	----------------------------

Corrective Action Required

- 1 Brice Lawson 08/09/2017 7:56 AM
Replace the red end of pavement marker signs that were removed on SW Georgetown at SW Stoney Creek Dr.

PW-Grading/Excavation/Fill Inspection	Brice Lawson	Partial	Wednesday, August 09, 2017
---------------------------------------	--------------	---------	----------------------------

Informational

- 1 Brice Lawson 08/09/2017 2:45 PM
Spalding Excavating began digging the temporary sediment basin. They are stripping and stock piling the top soil on the central part of the site. I spoke with Jason regarding the detention basin and he plans to build it after the cut is made in that location.

Comments:
