

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161750, Building Permit - Commercial
Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Failed	Thursday, August 10, 2017

Partial Correction

1	Misc	OK TO COVER AT PORTALS AT ATTACHED GARAGES: INSIDE REINF STRAPS;
---	------	--

Partial Correction

2	Misc	OK TO COVER WHEN READY SHEAR WALLS AT STAIRWELLS: SOUTH STAIRWELL: LEVEL 1; NORTH STAIRWELL: LEVEL 1;
---	------	---

Corrective Action Required

3	Misc	PRELIMINARY FRAMING INSPECTION AT BASEMENT: NAIL/SCREW DOUBLE AND TRIPLE STUDS TOGETHER SOLID; INSTALL SIMPSON HD5B TENSION TIES ACROSS CORRIDOR; PLACE BUILDING PAPER WHERE MISSING BETWEEN ENDS OF TRUSS JOISTS AND CONCRETE; CORRECT ALL ISSUES MARKED AT LOCATIONS; THEN REQUEST RE-INSPECTION
---	------	---

Partial Correction

4	Misc	PRE-FAB STAIR TOWER FOR NORTH STAIRWELL: OK TO INSTALL AFTER SHEATHING IS FULLY NAILED
---	------	---

Comments: