

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20170197, Building Permit - Residential

Address: 2223 SW BURNINGWOOD LN, LEES SUMMIT, MO 640822225 SW BURNINGWOOD LN, LEES SUMMIT, MO 640822227 SW BURNINGWOOD LN, LEES SUMMIT, MO 640822221 SW BURNINGWOOD LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Tom Chandler	Passed	Friday, August 11, 2017

Informational

- 1 John DiMauro 07/24/2017 3:12 PM
Forms are up and rock is compacted. The section of sidewalk to the north of the driveway approach had a very soft sub grade due to rain water saturation over the weekend. The contractor said he was going to wait to pour that section of sidewalk until it was dried out and stable.
Tom Chandler 08/11/2017 11:03 AM The side walk has been completed and passed final inspection.

Comments: