

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, August 15, 2017

Partial Correction
1 Misc

OK TO COVER WHEN READY RATED ASSEMBLIES AT STAIRWELLS:
NORTHWEST STAIRWELL & SOUTHEAST STAIRWELL: 5/8" TYPE X
GWB AT STAIRWELL FACE OK TO TAPE, MUD, AND FIRE-STOP; 1ST
FLOOR LEVEL AT NW STAIR

Partial Correction
2 Misc

DUCT CHASE AT 303/403 SW CORNER:
TWO LAYERS 5/8" TYPE X GWB AT CORRIDOR WALL -- OK TO TAPE
& MUD, THEN TO INSTALL DUCT, THEN TO INSTALL PART OF
SHAFT LINER ENCLOSURE; DUCT & FRAMING OK TO COMPLETE
SHAFT LINER ENCLOSURE; TWO LAYERS 5/8" TYPE X GWB OK TO
TAPE, MUD, AND FIRE-STOP

DUCT CHASE AT 306/406 SW CORNER:
TWO LAYERS 5/8" TYPE X GWB AT CORRIDOR WALL -- OK TO TAPE
& MUD, THEN TO INSTALL DUCT, THEN TO INSTALL PART OF
SHAFT LINER ENCLOSURE; DUCT & FRAMING OK TO COMPLETE
SHAFT LINER ENCLOSURE; TWO LAYERS 5/8" TYPE X GWB OK TO
TAPE, MUD, AND FIRE-STOP

Partial Correction
3 Misc

OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT WALLS
AND CEILING IN: 203; 303; 103; 403; STAIRWELL 202/302/402
AND 213/313/413; **[CORR 104;**

Comments: