

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171401, Public Works Infrastructure Permit - Commercial
Ward Rd Expansion
Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, August 15, 2017

Informational

- 1 When I received this project all the storm sewer had already been installed. This project has been on hold for several weeks because the gas line was too low and in the way of the new pavement, the gas company has been out relocating the gas line. While they were working they hit some storm pipe. I took a picture and talked to Jonathan Meyers, he is aware of the situation and so is the gas company. Steve Robbins 08/15/2017 12:30 PM

Comments: