
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Pipe	Tom Chandler	Partial	Wednesday, August 16, 2017

Informational

1 Tom Chandler 08/08/2017 Approximately 80 L/F of 48" HDPE was installed going from ES 2-1 to MH 2-1a prior to me taking over the project. MH 2-1a was installed and collars and invert poured. 1 stick of 48" HDPE was installed out of MH 2-1a.

PW-Storm - Pipe	Tom Chandler	Partial	Wednesday, August 16, 2017
-----------------	--------------	---------	----------------------------------

Informational

1 Tom Chandler 08/09/2017 Removed and reinstalled approximately 60 L/F of 48" HDPE pipe from ES 2-1 going towards MH 2-1a. Pipe was egg shaped.

PW-Storm - Pipe	Tom Chandler	Partial	Wednesday, August 16, 2017
-----------------	--------------	---------	----------------------------------

Informational

1 Tom Chandler 08/10/2017 Installed approximately 120 L/F of 48" HDPE and storm structure CI 2-2. Installed collars and invert on CI 2-2.

PW-Storm - Pipe	Tom Chandler	Partial	Wednesday, August 16,
-----------------	--------------	---------	--------------------------

2017

Informational

- 1 Tom Chandler 08/11/2017 Installed 42"HDPE pipe from CI 2-2 to CI 2-3 and MH 2-4. Installed collars and inverts on CI 2-3 and MH 2-4.

PW-Storm - Pipe

Tom Chandler

Partial

Wednesday,
August 16,
2017

Informational

- 1 Tom Chandler 08/14/2017 Installed remaining 42"HDPE pipe to tie into existing 42"HDPE. Removed existing FES and connected pipe using repair coupling. Contractor still needs to stack out CI and MH for storm line 2.

Comments:
