

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, August 16, 2017

Informational

- 1 Brice Lawson 08/16/2017 4:30 PM
Redford installed approx.135' of 15" SDR 26 from MH A-3 towards MH A-4. They installed the wyes for lots 63 and 85. It appeared that the pipe was being properly bedded in clean gravel.

Comments: