

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Wednesday, August 16, 2017

Partial Correction

1 Misc

OK TO COVER WALL AND CEILING FRAMING + SYSTEMS FOR BE CONCEALED AT: BOTH STAIR TOWERS AT & ABOVE 4TH FLOOR; ALL SPACES AT 4TH FLOOR; ALL SPACES AT 3RD FLOOR INCLUDING STAIRWELLS, BALCONIES*, AND CORRIDOR;

ACOUSTICAL FURRING CHANNELS FOUND TO BE INSTALLED AT 4TH FLOOR CORRIDOR.

2ND FLOOR SPACES TO BE RE-INSPECTED AFTER ISSUES NOTED BY LEO AT LOCATIONS ON WALL FRAMING ARE CORRECTED.

*MEP PENETRATIONS OF EXT WALL TO BE AIR-SEALED

Comments: