
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, August 17, 2017

Informational

- 1 Brice Lawson 08/17/2017 10:22 AM
Redford continued installing the 15" SDR 26 between MH A-3 towards MH A-4. They installed the wyes with anodes for lots 64, 86 and 87. They were backfilling part of this main.

PW-Grading/Excavation/Fill Inspection	Brice Lawson	Partial	Thursday, August 17, 2017
--	--------------	---------	---------------------------------

Informational

- 1 Brice Lawson 08/09/2017 2:45 PM
Spalding Excavating began digging the temporary sediment basin. They are stripping and stock piling the top soil on the central part of the site. I spoke with Jason regarding the detention basin and he plans to build it after the cut is made in that location.

Informational

- 2 Brice Lawson 08/17/2017 10:02 AM
Spalding has roughed in the detention basin in the southwest corner of the site. They are performing a fill in the south portion of the site. They have roughed in the temporary sediment basin located on the north edge of the site.

Comments:

