

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162840, Public Works Infrastructure Permit - Commercial
Law office of Cameron Hoorfar
Address: 415 SW JEFFERSON ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Site Visit	Nick Lightner	Partial	Thursday, August 17, 2017

Corrective Action Required

1 Brice Lawson 07/26/2017 1:47 PM

I met with Jay the concrete contractor and let him know that the infrastructure permit has not been issued. I let him know that the ESC devices would need to be installed prior to the permit being issued. I asked them to stop work on this site until the ESC devices are properly installed and the permit is issued. I also spoke with Cameron Hoorfar (the owner) and he is aware of the things that need to take place in order to obtain the infrastructure permit.

Properly install the ESC devices.

Corrective Action Required

2 Nick Lightner 08/17/2017 11:08 AM

Meet with Jay this morning, he informed me that he will be pouring curbs today. He also informed me that he changed the ramp from the parking lot into the house I wanted him to have the engineer show that on the plans. I also checked the forms with him and informed him that the ramp is required to have the correct ADA slope which is 8.33% i told him if he had any questions to get a-hold of the building inspector.

Comments: