



**CITY OF LEE'S SUMMIT  
MISSOURI  
CODES ADMINISTRATION**

**Bi-weekly Special  
Inspections Report**

**Project Address** 20 W. NE Saint Luke's Blvd. **Project Name** St. Luke's East OR Addition #2

**Permit No.** PrCom20170703 **Special Inspection Agency or Agent** Structural Engineering Associates, Inc.  
PrCom20171689

This is to certify that I or qualified individual(s) working under my direction inspected and/or tested the following items in accordance with Chapter 17 of the 2003 International Building Code. The work was found to be in substantial compliance with the City approved plans, specifications, and applicable provisions of the City of Lee's Summit building code.

**Check appropriate items**

- |   |   |
|---|---|
| <input type="checkbox"/> <b>INSPECTION OF WOOD FABRICATION PROCESS per 1704.2.1</b>   | <input type="checkbox"/> <b>INSPECTION OF SOIL CONDITIONS per 1704.7-1704.7.3</b>                       |
| <input type="checkbox"/> <b>INSPECTION OF STEEL FABRICATION PROCESS per 1704.2.1</b>  | <input type="checkbox"/> <b>INSPECTION OF PILE FOUNDATIONS per 1704.8</b>                               |
| <input type="checkbox"/> <b>INSPECTION OF STEEL per 1704.3-1704.3.3.3</b>             | <input type="checkbox"/> <b>INSPECTION OF PIER FOUNDATIONS per 1704.9</b>                               |
| <input checked="" type="checkbox"/> <b>INSPECTION OF CONCRETE per 1704.4-1704.4.1</b> | <input type="checkbox"/> <b>INSPECTION OF EXTERIOR INSULATION AND FINISH SYSTEMS (EIFS) per 1704.12</b> |
| <input type="checkbox"/> <b>INSPECTION OF MASONRY per 1704.5</b>                      | <input type="checkbox"/> <b>SPRAYED FIRE-RESISTIVE MATERIALS per 1704.11</b>                            |
|   | <input type="checkbox"/> <b>SMOKE CONTROL SYSTEMS per 1704.14</b>                                       |



Professional Seal \_\_\_\_\_

Signature \_\_\_\_\_

Date \_\_\_\_\_

CODES ADMINISTRATION, 220 SE GREEN ST, LEE'S SUMMIT, MO 64063

cc: Mark Brooks - St. Luke's; Mark Hunter - ACI; Mike Schmelig - JED; Daniel Polletta - JED; Dave Jardon - JED; Bill Lipp - JED; Brady Myers - JED; Garrett Estabrook - JED; AJ Devlin - JED; Pat Huss - Fordyce; Andy Nimz - GJS; Krishna Saha - SEA; Bryan Evans - SEA



STRUCTURAL ENGINEERING ASSOCIATES, INC.

*Est. 1909*

**St. Luke's East - OR Addition #2**

20 W. NE Saint Luke's Blvd.

Lee's Summit, MO 64086

Special Inspection Report #05

August 07, 2017

1) Summary of work performed from 07/16/17 through 07/31/17

- Concrete: Grade beams at F'-H.5/12, G/12.9-F/12, G/12.9-H/12, and E'-J/13, G/13-14, and J/12-14; Columns from ground to 2nd floor at J/12.1, J/13.1, G/13.1, G/12.9, J/12.9, and H.3/12.1; Slab-on-grade from E'-J/12-15; Compressive strength tests.
- FF/FL: Slab-on-grade from E'-J/12-15.
- Drill & Epoxy Adhesive Bars: Into retaining wall for new grade beam between F'-H.5; into existing beam for new grade beam at E'/13; into top of existing retaining wall at F'-H.3/12; into existing slab-on-grade along Grid 15.

2) Changes from drawings/specifications/codes

No items pertain to this time period.

3) Discrepancies with approved plans

Items 8 and 9 pertain to this time period.

4) Resolved/corrected discrepancies

Items 8 and 9 pertain to this time period.

## ITEMS REQUIRING RESOLUTION

St. Luke's East - OR Addition #2  
20 W. NE Saint Luke's Blvd.  
Lee's Summit, MO  
Special Inspection Report #05

Item Number	Date	Discrepancy location and description	Reference	Resolution Date
1	3/23/2017	Drawings modified by 'Addendum #1'. Sheets S0.0, S1.0, S1.1, S2.0, and S2.1 were modified or added to contract documents.	Addendum #1	3/23/2017
2	5/2/2017	Drawings modified by 'Addendum #2'. Sheets S0.0, S1.0, S1.1, S2.0, S2.1, S3.0, S4.0, S4.1, and S4.2 were modified or added to contract documents.	Addendum #2	5/2/2017
3	5/9/2017	Drawings modified by 'Addendum #3'. Sheets S1.0, S2.0, S2.1, S4.0, and S4.2 were modified or added to contract documents.	Addendum #3	5/9/2017
4	5/15/2017	Drawings modified by 'Addendum #4'. Sheets S1.1 and S2.1 were modified or added to contract documents.	Addendum #4	5/15/2017
5	5/25/2017	Drawings modified by 'Addendum #6'. Sheets S1.1 and S2.0 were modified or added to contract documents.	Addendum #6	5/25/2017
6	6/12/2017	Horizontal reinforcing was epoxied into new columns to attach stem walls to columns.	RFR #01	6/19/2017
7	7/6/2017	Bars were epoxied into existing beam at new joists and beams along Grid E' at 2nd floor instead of using couplers.	RFR #02	7/11/2017
8	7/21/2017	Column H.3/12 was moved 4 5/8" closer to Grid G.	RFI #0027	7/24/2017
9	7/27/2017	Bars were epoxied into slab-on-grade at Grid 15 where reinforcing was not lapped over construction joint.	RFR #03	7/28/2017



J.E. Dunn Construction Company  
1001 Locust St  
Kansas City MO 64106

## Request For Information

**17033700-0027**

Printed On: 07/21/2017

Page 1 of 1

**Subject:** Column H.3 / 12.1 Line Offset  
**Project:** Saint Luke's East OR Expansion  
**Address:** 100 NE Saint Luke's BLVD  
Lee's Summit MO 64086 US

**Date:** 07/21/2017

**Job:** 17033700

**Required:** 07/26/2017

**Phone:**

**Fax:**

**Est. Cost Impact:** \$

**Est. Days Impact:**

**To:** Mark Hunter  
ACI BOLAND INC

**From:** J.E. Dunn Construction Company Aj Devlin

**Co-Author:** JE DUNN CONSTRUCTION CO **Contact:** Mike Schmellig

**Co-Author RFI Number:** 3

### Reference:

**Spec Section:**

**Drawings:** S1.0

**Spec Section:**

**Drawings:**

**Spec Section:**

**Drawings:**

### Request

Please confirm that it is acceptable if column H.3 / 12.a is cast 11'-5" (centerline) off G line in lieu of 11' - 9 5/8".

### Suggestion

**Answer** ☐ **Accept Suggestion**


*This is acceptable.*

**Answered By:** *Matt Heller*

**Signed:** *Matt Heller*

**Date:** *7/24/17*

**Distribution:**



1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

**REQUEST FOR RESPONSE**  
**SPECIAL INSPECTION DISCREPANCY/CHANGE ITEMS**  
**St. Luke's East - OR Addition #2**  
**Project # 2017068.00**

To: Matt Heller (SEA) Date: 07/27/17

Request #: 03

**S.I.R. Item #:**

**Description:**

Slab-on-grade was split into two pours with a construction joint at Grid 15. During the first slab-on-grade pour from E'-J/15-18.2 the slab reinforcing mesh was not extended beyond the pour to lap into the second pour. Prior to the second pour, #4 bars were epoxied into existing slab at 12"o.c. with minimum 6" embedment. Is this acceptable?

Signed: B. T. 7

**Engineer of Records Note:**


Acceptable \_\_\_\_\_

Not Acceptable \_\_\_\_\_

Acceptable as Noted                     

**Engineer of Records Response:**

Seal



Signed Walter Heller

Date 7/28/17



STRUCTURAL  
ENGINEERING  
ASSOCIATES


1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/18/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Sunny, 90's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement, placement of concrete, and epoxy dowels.
2. Observed placement of approximately 10 cubic yards of 4000-psi concrete for grade beams at F'-H.5/12, G/12.9-F/12, and G/12.9-H/12. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #2 dated 5/02/17 per detail 6/S1.0 and with Addendum #4 dated 5/15/17 per detail 5/S2.1.
4. Epoxy bars were epoxied into retaining wall for new grade beam between F'-H.5 in substantial accordance with Addendum #2 dated 5/02/17 per detail 6/S1.0.


cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature:   
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

## CONCRETE FIELD TEST DATA



1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042  
Fax: 816/421-1061

[illegible]




### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/19/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Cloudy, 80's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement, placement of concrete, and epoxy dowels.
2. Observed placement of approximately 30 cubic yards of 4000-psi concrete for grade beams at E'-J/13, G/13-14, and J/12-14. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #4 dated 5/15/17 per details 5/S2.0, 7/S2.0, 1/S2.1, 3/S2.1, and 5/S2.1.
4. Epoxy bars were epoxied into existing beam for new grade beam at E'/13 in substantial accordance with Addendum #4 dated 5/15/17 per detail 5/S2.1.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature:   
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA



## CONCRETE FIELD TEST DATA



1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042  
Fax: 816/421-1061

[illegible]



STRUCTURAL  
ENGINEERING  
ASSOCIATES


1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2      **DATE:** 07/20/17      **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd.      **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks      **OWNER:** Saint Luke's Health System  
Saint Luke's Health System      **WEATHER:** Sunny, 90's  
901 E. 104th St.      **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement and placement of concrete.
2. Observed placement of approximately 6 cubic yards of 4000-psi concrete for columns from ground floor to 2nd Level at Columns J/12.1, J/13.1 and G/13.1. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #6 dated 5/25/17 per detail 1/S2.0.
4. Concrete compressive strength testing was completed for cylinder sets OR12, OR13, OR14, and OR21. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn;      Signature:   
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

## CONCRETE FIELD TEST DATA



1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042  
Fax: 816/421-1061

[illegible]

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C-12-059  
REPORT NO.: K18327  
DATE OF SERVICE: 06/22/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 06/23/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:**  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A  
DATE OF PLACEMENT: 06/22/2017  
TIME SAMPLED: BY: CLIENT  
BATCH TIME:  
TEMPERATURE (DegF) - AIR: CONCRETE:  
WEATHER:  
MEASURED SLUMP (in.):  
AIR CONTENT (%): UNIT WT (pcf)  
TRUCK NO: TICKET NO:  
WATER ADDED @ SITE (gal)  
LOCATION OF PLACEMENT  
OR 12

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1832	A	06/26/2017	4	3.990	12.50	64170	5130	TYPE 5	
K1832	B	06/29/2017	7	4.000	12.57	66390	5280	TYPE 5	
K1832	C	07/20/2017	28	4.000	12.57	83570	6650	TYPE 5	
K1832	D	07/20/2017	28	4.000	12.57	83910	6680	TYPE 5	
K1832	E	07/20/2017	28	4.000	12.57	83030	6610	TYPE 5	
K1832	F	Discard							


**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) KMATCHELL@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C-12-059  
REPORT NO.: K18328  
DATE OF SERVICE: 06/22/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 06/23/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:**  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A  
DATE OF PLACEMENT: 06/22/2017  
TIME SAMPLED: BY: CLIENT  
BATCH TIME:  
TEMPERATURE (DegF) - AIR: CONCRETE:  
WEATHER:  
MEASURED SLUMP (in.):  
AIR CONTENT (%): UNIT WT (pcf)  
TRUCK NO: TICKET NO:  
WATER ADDED @ SITE (gal)  
LOCATION OF PLACEMENT  
OR 13

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1832	A	06/26/2017	4	4.000	12.57	60180	4790	TYPE 5	
K1832	B	06/29/2017	7	4.000	12.57	69900	5560	TYPE 5	
K1832	C	07/20/2017	28	4.000	12.57	81930	6520	TYPE 5	
K1832	D	07/20/2017	28	4.000	12.57	81940	6520	TYPE 5	
K1832	E	07/20/2017	28	4.000	12.57	82710	6580	TYPE 5	
K1832	F	Discard							


**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) KMATCHELL@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C-12-059

REPORT NO.: K18329

DATE OF SERVICE: 06/22/2017

AUTHORIZATION: NICK PINO

REPORT DATE: 06/23/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:**

**CONCRETE SUPPLIER:**

**PLANT:**

**CLASS OF CONCRETE:**

**SPECIFICATION REQUIREMENTS**

STRENGTH: 4000psi @ 28 DAYS

SLUMP: AIR:

**METHOD OF TEST**

**CURING:**

**BEARING CONTACT:** ASTM C1231

**TESTING:** ASTM C39

MIX DESIGN NUMBER: N/A

DATE OF PLACEMENT: 06/22/2017

TIME SAMPLED: BY: CLIENT

BATCH TIME:

TEMPERATURE (DegF) - AIR:

CONCRETE:

WEATHER:

MEASURED SLUMP (in.):

AIR CONTENT (%):

UNIT WT (pcf)

TRUCK NO:

TICKET NO:

WATER ADDED @ SITE (gal)

LOCATION OF PLACEMENT

OR 14

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1832	A	06/26/2017	4	4.000	12.57	64110	5100	TYPE 5	
K1832	B	06/29/2017	7	4.000	12.57	70680	5620	TYPE 5	
K1832	C	07/20/2017	28	4.000	12.57	87490	6960	TYPE 5	
K1832	D	07/20/2017	28	4.000	12.57	86820	6910	TYPE 5	
K1832	E	07/20/2017	28	4.000	12.57	86560	6890	TYPE 5	
K1832	F	Discard							


**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) KMATCHELL@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158

REPORT NO.: K18618

DATE OF SERVICE: 07/13/2017

AUTHORIZATION: NICK PINO

REPORT DATE: 07/14/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

CONTRACTOR: STRUCTURAL ENGINEERING ASSOCIA

CONCRETE SUPPLIER:

PLANT:

CLASS OF CONCRETE:

SPECIFICATION REQUIREMENTS

STRENGTH: 4500psi @ 28 DAYS

SLUMP: AIR:

METHOD OF TEST

CURING:

BEARING CONTACT: ASTM C1231

TESTING: ASTM C39

MIX DESIGN NUMBER: N/A

DATE OF PLACEMENT: 07/13/2017

TIME SAMPLED: BY: CLIENT

BATCH TIME:

TEMPERATURE (DegF) - AIR:

CONCRETE:

WEATHER:

MEASURED SLUMP (in.):

AIR CONTENT (%):

UNIT WT (pcf)

TRUCK NO:

TICKET NO:

WATER ADDED @ SITE (gal)

LOCATION OF PLACEMENT

OR 21

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1861	A	07/20/2017	7	4.000	12.57	51840	4130	TYPE 3	
K1861	B	08/10/2017	28						
K1861	C	08/10/2017	28						
K1861	D	08/10/2017	28						
K1861	E	Hold							


Technician:

Report Distribution:

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

KANSAS CITY TESTING &

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



STRUCTURAL  
ENGINEERING  
ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2      **DATE:** 07/21/17      **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd.      **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks      **OWNER:** Saint Luke's Health System  
Saint Luke's Health System      **WEATHER:** Sunny, 90's  
901 E. 104th St.      **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement and placement of concrete.
2. Observed placement of approximately 2 cubic yards of 4000-psi concrete for column from ground floor to 2nd Level at Column G/12.9. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #6 dated 5/25/17 per detail 1/S2.0.
4. Concrete compressive strength testing was completed for cylinder sets OR15 and OR16. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn;      Signature: B7C7  
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA



## CONCRETE FIELD TEST DATA



1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042  
Fax: 816/421-1061

[illegible]

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18338  
DATE OF SERVICE: 06/23/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 06/26/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:** STRUCTURAL ENGINEERING ASSOCIA  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4500psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A  
DATE OF PLACEMENT: 06/23/2017  
TIME SAMPLED: BY: CLIENT  
BATCH TIME:  
TEMPERATURE (DegF) - AIR: CONCRETE:  
WEATHER:  
MEASURED SLUMP (in.):  
AIR CONTENT (%): UNIT WT (pcf)  
TRUCK NO: TICKET NO:  
WATER ADDED @ SITE (gal)  
LOCATION OF PLACEMENT  
OR 15

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1833	A	06/26/2017	3	3.990	12.50	57510	4600	TYPE 5	
K1833	B	06/30/2017	7	4.000	12.57	58400	4650	TYPE 5	
K1833	C	07/21/2017	28	3.990	12.50	68840	5510	TYPE 5	
K1833	D	07/21/2017	28	4.000	12.57	69180	5510	TYPE 5	
K1833	E	07/21/2017	28	4.000	12.57	68960	5490	TYPE 1	
K1833	F	Discard							

**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

*Doug Arth*

DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

**PROJECT NO.:** C20-17-158  
**REPORT NO.:** K18339  
**DATE OF SERVICE:** 06/23/2017  
**AUTHORIZATION:** NICK PINO  
**REPORT DATE:** 06/26/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:** STRUCTURAL ENGINEERING ASSOCIA  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4500psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

**MIX DESIGN NUMBER:** N/A  
**DATE OF PLACEMENT:** 06/23/2017  
**TIME SAMPLED:** BY: CLIENT  
**BATCH TIME:**  
**TEMPERATURE (DegF) - AIR:** CONCRETE:  
**WEATHER:**  
**MEASURED SLUMP (in.):**  
**AIR CONTENT (%):** UNIT WT (pcf)  
**TRUCK NO:** TICKET NO:  
**WATER ADDED @ SITE (gal)**  
**LOCATION OF PLACEMENT**  
OR 16

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1833	A	06/26/2017	3	3.990	12.50	67130	5370	TYPE 5	
K1833	B	06/30/2017	7	4.000	12.57	68350	5440	TYPE 5	
K1833	C	07/21/2017	28	4.000	12.57	82580	6570	TYPE 5	
K1833	D	07/21/2017	28	4.000	12.57	81940	6520	TYPE 5	
K1833	E	07/21/2017	28	4.000	12.57	81870	6520	TYPE 5	
K1833	F	Discard							

**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM


**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

*Doug Arth*

DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



STRUCTURAL  
ENGINEERING  
ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/24/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Sunny, 90's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement and placement of concrete.
2. Observed placement of approximately 4.5 cubic yards of 4000-psi concrete for columns from ground floor to 2nd Level at Columns J/12.9 and H.3/12.1. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #6 dated 5/25/17 per detail 1/S2.0.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn;  
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA


Signature: 

## CONCRETE FIELD TEST DATA



1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042  
Fax: 816/421-1061

[illegible]



STRUCTURAL  
ENGINEERING  
ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/25/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Sunny, 90's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Concrete compressive strength testing was completed for cylinder set OR22. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature: B. J. 07  
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18708  
DATE OF SERVICE: 07/18/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 07/20/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

CONTRACTOR: STRUCTURAL ENGINEERING ASSOCIA  
CONCRETE SUPPLIER:  
PLANT:  
CLASS OF CONCRETE:  
SPECIFICATION REQUIREMENTS  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
METHOD OF TEST  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A  
DATE OF PLACEMENT: 07/18/2017  
TIME SAMPLED: BY: CLIENT  
BATCH TIME:  
TEMPERATURE (DegF) - AIR: CONCRETE:  
WEATHER:  
MEASURED SLUMP (in.):  
AIR CONTENT (%): UNIT WT (pcf)  
TRUCK NO: TICKET NO:  
WATER ADDED @ SITE (gal)  
LOCATION OF PLACEMENT  
OR 22

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1870	A	07/25/2017	7	3.990	12.50	65480	5240	TYPE 5	
K1870	B	08/15/2017	28						
K1870	C	08/15/2017	28						
K1870	D	08/15/2017	28						
K1870	E	Hold							


**Technician:**

**Report Distribution:**


(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



STRUCTURAL  
ENGINEERING  
ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2      **DATE:** 07/26/17      **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd.      **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks      **OWNER:** Saint Luke's Health System  
Saint Luke's Health System      **WEATHER:** Cloudy, 80's  
901 E. 104th St.      **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Concrete compressive strength testing was completed for cylinder set OR23. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn;      Signature: *By E7*  
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA



## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18710  
DATE OF SERVICE: 07/19/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 07/20/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:** STRUCTURAL ENGINEERING ASSOCIA  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

**MIX DESIGN NUMBER:** N/A  
**DATE OF PLACEMENT:** 07/19/2017  
**TIME SAMPLED:** BY: CLIENT  
**BATCH TIME:**  
**TEMPERATURE (DegF) - AIR:** **CONCRETE:**  
**WEATHER:**  
**MEASURED SLUMP (in.):**  
**AIR CONTENT (%):** **UNIT WT (pcf)**  
**TRUCK NO:** **TICKET NO:**  
**WATER ADDED @ SITE (gal)**  
**LOCATION OF PLACEMENT**  
OR 23

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1871	A	07/26/2017	7	3.990	12.50	77350	6190	TYPE 5	
K1871	B	08/16/2017	28						
K1871	C	08/16/2017	28						
K1871	D	08/16/2017	28						
K1871	E	Hold							


**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



STRUCTURAL  
ENGINEERING  
ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/27/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Cloudy, 80's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe epoxy dowels.
2. Epoxy bars were epoxied into existing slab-on-grade along Grid 15 in substantial accordance with RFR #3 dated 7/27/18.
3. Epoxy bars were epoxied into top of existing retaining wall at F'-H.3/12 in substantial accordance with Addendum #4 dated 5/15/17 per detail 13/S2.1.
4. Concrete compressive strength testing was completed for cylinder set OR24. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature: B. J. Dunn  
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18747  
DATE OF SERVICE: 07/20/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 07/21/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

CONTRACTOR: STRUCTURAL ENGINEERING ASSOCIA  
CONCRETE SUPPLIER:  
PLANT:  
CLASS OF CONCRETE:  
SPECIFICATION REQUIREMENTS  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
METHOD OF TEST  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A  
DATE OF PLACEMENT: 07/20/2017  
TIME SAMPLED: BY: CLIENT  
BATCH TIME:  
TEMPERATURE (DegF) - AIR: CONCRETE:  
WEATHER:  
MEASURED SLUMP (in.):  
AIR CONTENT (%): UNIT WT (pcf)  
TRUCK NO: TICKET NO:  
WATER ADDED @ SITE (gal)  
LOCATION OF PLACEMENT  
OR 24

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1874	A	07/27/2017	7	4.000	12.57	76440	6080	TYPE 5	
K1874	B	08/17/2017	28						
K1874	C	08/17/2017	28						
K1874	D	08/17/2017	28						
K1874	E	Hold							


Technician:

Report Distribution:


(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

KANSAS CITY TESTING &

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



STRUCTURAL  
ENGINEERING  
ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/28/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Sunny, 80's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement and placement of concrete.
2. Observed placement of approximately 130 cubic yards of 4000-psi concrete for slab-on-grade from E'-J/12-15. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #6 dated 5/25/17 per detail 1/S1.1 and with Addendum #4 dated 5/15/17 per details 7/S2.1 and 13/S2.1, and with RFR #3 dated 7/27/17.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn;

Signature: B7E7

Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

# CONCRETE FIELD TEST DATA

## STRUCTURAL ENGINEERING ASSOCIATES

1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042  
Fax: 816/421-1061

SUPPLIER: Fordyce

DATE: 7/28/2017

PROJECT: St. Luke's East-OR Addition #2

JOB NO: 2017068.00

CLASS OF MIX: 4000

MADE BY: BRE

TICKET NO.	TRUCK NO.	AMT. NO.	BATCH TIME	TEST TIME	AIR TEMP.	CONC. TEMP	SLUMP IN.	AIR. %	CYLINDER SET	LOCATION/REMARKS
21328	140	10/10	5:26	6:10	72	93	7.5		OR25	Slab-on-grade at E'-J/12-15
21329	134	10/20	5:39							
21330	129	10/30	5:45							
21331	128	10/40	5:51	6:40	72	84	8		OR26	Slab-on-grade at E'-J/12-15
21335	127	10/50	6:11							
21336	132	10/60	6:15							
21337	133	10/70	6:24							
21340	82	10/80	6:37							
21343	109	10/90	6:50	7:30	72	83	8		OR27	Slab-on-grade at E'-J/12-15
21344	99	10/100	6:54							
21347	141	10/110	7:11							
21348	140	10/120	7:15							
21350	129	10/130	7:24							



STRUCTURAL  
ENGINEERING  
ASSOCIATES


1000 Walnut, Suite 1570  
Kansas City, Missouri 64106  
Phone: 816/421-1042 Fax: 816/421-1061

### FIELD REPORT

**PROJECT:** St. Luke's East-OR Addition #2 **DATE:** 07/31/17 **JOB NO:** 2017068.00  
**LOCATION:** 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn  
**TO:** Mark Brooks **OWNER:** Saint Luke's Health System  
Saint Luke's Health System **WEATHER:** Sunny, 80's  
901 E. 104th St. **PRESENT:** Construction Personnel  
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to assist with FF/FL testing.
2. FF/FL testing was completed for slab-on-grade between Grids E'-J/12-15. See attached FF/FL results.
3. Concrete compressive strength testing was completed for cylinder sets OR25, OR26, and OR27. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature:   
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE  
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

## Special Inspection Daily Report

11529 W. 79th Street, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**

Structural Engineering Associates, Inc.  
1000 Walnut, Suite 1570  
Kansas City, MO 64106

**Project:**

B1706665  
St. Luke's East OR Addition No. 2  
20 NE Saint Luke's Boulevard  
Lees Summit, MO 64086

**Activity Date:** 07/31/2017

**Technician:** Simmons, James

**City of:** Lee's Summit, MO

**Braun Intertec PM:** Joseph Lorensen

**Report Number:** 2

**Weather:** Partly Cloudy 70s

Coverage	Frequency	Notes
Concrete Construction	Periodic	Floor Flatness/Levelness

Architect/engineer authorized changes to approved plans?: No

**Work Completed Description:**

Performed floor flatness/levelness testing of slab on grade area E to J, 12 to 15 that was placed 7/28/2017. Testing was performed using a FACE Dipstick 2272 and DipFloor 6.2. FF/FL for this area was 49.48/30.95; this exceeds the specified minimum FF/FL of 35/25. Results attached.

**Tests Performed:**

Floor Flatness/Levelness

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: No

**Attachments**

See B1706665 170731 JS Level 1 SOG E-J, 12-15.pdf in the documents section at the end of this report.

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



Job: St. Luke's East OR Addition No.2  
Combined Section

Surface: Level 1 Slab on Grade  
Section: E to J, 12 to 15

**Measured FF: 49.48 <46.18 - 52.78>**

Specified FF: 35.00

Min Local FF: 24.00

**Measured FL: 30.95 <28.64 - 33.26>**

Specified FL: 25.00

Min Local FL: 17.00

34 percent exceeds minimum local FF of 24.

28 percent exceeds minimum local FL of 17.

Run Name	FF	FL	Readings
Line H.6, 14.8 to 13.3	45.86 <54.15-37.56>	34.39 <41.38-27.40>	48
Line F.8, 12.1 to 13.6	45.10 <53.26-36.95>	30.53 <36.74-24.32>	48
Line E.9, 13.7 to 12.2	48.38 <57.13-39.63>	36.60 <44.04-29.16>	48
Line 12.2, E to J	46.90 <55.38-38.42>	27.03 <32.52-21.53>	48
Line 13.8, J to E	59.60 <70.38-48.83>	25.57 <30.77-20.37>	48
Line 14.5, E to J	55.89 <65.99-45.78>	37.79 <45.47-30.10>	48

234 Z-Readings

288 Dipstick Readings



## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18909  
DATE OF SERVICE: 07/28/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 07/31/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

CONTRACTOR: STRUCTURAL ENGINEERING ASSOCIA  
CONCRETE SUPPLIER:  
PLANT:  
CLASS OF CONCRETE:  
SPECIFICATION REQUIREMENTS  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
METHOD OF TEST  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A  
DATE OF PLACEMENT: 07/28/2017  
TIME SAMPLED: BY: CLIENT  
BATCH TIME:  
TEMPERATURE (DegF) - AIR: CONCRETE:  
WEATHER:  
MEASURED SLUMP (in.):  
AIR CONTENT (%): UNIT WT (pcf)  
TRUCK NO: TICKET NO:  
WATER ADDED @ SITE (gal)  
LOCATION OF PLACEMENT  
OR 25

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1890	A	07/31/2017	3	3.990	12.50	48010	3840	TYPE 5	
K1890	B	08/04/2017	7						
K1890	C	08/25/2017	28						
K1890	D	08/25/2017	28						
K1890	E	08/25/2017	28						
K1890	F	Hold							

Technician:

Report Distribution:

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

KANSAS CITY TESTING &

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Split Fracture Fracture



DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



**KANSAS CITY**  
TESTING & ENGINEERING, LLC

Kansas City Testing & Engineering, LLC  
1308 Adams Street  
Kansas City, KS 66103  
Phone 913.321.8100  
Fax 913.321.8181

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18910  
DATE OF SERVICE: 07/28/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 07/31/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:** STRUCTURAL ENGINEERING ASSOCIA  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

**MIX DESIGN NUMBER:** N/A  
**DATE OF PLACEMENT:** 07/28/2017  
**TIME SAMPLED:** BY: CLIENT  
**BATCH TIME:**  
**TEMPERATURE (DegF) - AIR:** CONCRETE:  
**WEATHER:**  
**MEASURED SLUMP (in.):**  
**AIR CONTENT (%):** UNIT WT (pcf)  
**TRUCK NO:** TICKET NO:  
**WATER ADDED @ SITE (gal)**  
**LOCATION OF PLACEMENT**  
OR 26

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1891	A	07/31/2017	3	3.990	12.50	51320	4100	TYPE 5	
K1891	B	08/04/2017	7						
K1891	C	08/25/2017	28						
K1891	D	08/25/2017	28						
K1891	E	08/25/2017	28						
K1891	F	Hold							

**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

## REPORT OF CONCRETE COMPRESSIVE STRENGTH

**CLIENT:** STRUCTURAL ENGINEERING ASSOCIATES  
ATTN: NICK PINO  
1000 WALNUT, SUITE 1570  
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C20-17-158  
REPORT NO.: K18911  
DATE OF SERVICE: 07/28/2017  
AUTHORIZATION: NICK PINO  
REPORT DATE: 07/31/2017

**PROJECT:** ST. LUKE'S

**SERVICES:** Test compressive strength specimens prepared by others and delivered to our laboratory.

### PROJECT DATA

**CONTRACTOR:** STRUCTURAL ENGINEERING ASSOCIA  
**CONCRETE SUPPLIER:**  
**PLANT:**  
**CLASS OF CONCRETE:**  
**SPECIFICATION REQUIREMENTS**  
STRENGTH: 4000psi @ 28 DAYS  
SLUMP: AIR:  
**METHOD OF TEST**  
CURING:  
BEARING CONTACT: ASTM C1231  
TESTING: ASTM C39

**MIX DESIGN NUMBER:** N/A  
**DATE OF PLACEMENT:** 07/28/2017  
**TIME SAMPLED:** BY: CLIENT  
**BATCH TIME:**  
**TEMPERATURE (DegF) - AIR:** CONCRETE:  
**WEATHER:**  
**MEASURED SLUMP (in.):**  
**AIR CONTENT (%):** UNIT WT (pcf)  
**TRUCK NO:** TICKET NO:  
**WATER ADDED @ SITE (gal)**  
**LOCATION OF PLACEMENT**  
OR 27

### REPORT OF TESTS

#### CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1891	A	07/31/2017	3	3.990	12.50	52010	4160	TYPE 5	
K1891	B	08/04/2017	7						
K1891	C	08/25/2017	28						
K1891	D	08/25/2017	28						
K1891	E	08/25/2017	28						
K1891	F	Hold							


**Technician:**

**Report Distribution:**

(1) BEVANS@SEASSOCIATES.COM  
(1) NPINO@SEASSOCIATES.COM

**KANSAS CITY TESTING &**

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6  
| | | | | |  
Cone Cone Columnar Shear Side Top  
Split Fracture Fracture

  
DOUG ARTH, R.G.  
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.