

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Friday, August 18, 2017

Partial Correction

1	Misc	OK TO COVER WALL AND CEILING FRAMING + SYSTEMS FOR BE CONCEALED AT: BOTH STAIR TOWERS AT & ABOVE 4TH FLOOR; ALL SPACES AT 4TH FLOOR; ALL SPACES AT 3RD FLOOR INCLUDING STAIRWELLS, BALCONIES, AND CORRIDOR; ALL SPACES AT 2ND FLOOR; 1ST FLOOR CORRIDOR + STAIRWELLS + UNITS & STORAGE #1 THRU #9;
---	------	---

Partial Correction

2	Misc	ABOVE-CEILING SPACE OK TO COVER WITH GWB AT SOUTH & NORTH GARAGES TO ALLOW FURR-DOWN TO BE BUILT TO ENCLOSE ELECTRICAL SERVICE FEEDER CABLES
---	------	--

Partial Correction

3	Misc	RC FURRING CHANNELS FOUND TO BE INSTALLED AT UNIT & ROOM CEILINGS + CEILINGS AND WALLS AT: 4TH FLOOR; 3RD FLOOR;
---	------	---

Comments: