
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Passed	Wednesday, August 23, 2017

Informational

1 John DiMauro 07/20/2017 3:34 PM
Erosion control devices are installed and intact.

Informational

2 John DiMauro 07/24/2017 3:49 PM
The north east section of the properties sediment fence failed due to the heavy rain event over the weekend. The onsite contractor said he would get the fence fixed and correct any other issues regarding the ESC devices.

Corrective Action Required

3 John DiMauro 07/27/2017 2:47 PM
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Corrective Action Required

4 John DiMauro 07/28/2017 3:29 PM
The north east section of the properties sediment fence failed due to the heavy rain event last night. The fence needs to be fixed.

Informational

5 John DiMauro 07/31/2017 3:29 PM
The contractor fixed the section of the sediment fence that failed.

Informational

6 John DiMauro 08/03/2017 3:07 PM
The proper repairs have been made to the sediment fence at this time.

Informational

7 John DiMauro 08/07/2017 3:38 PM

The sediment fence appears to be intact and withheld during the heavy rain event over the weekend.

Informational

8 John DiMauro 08/08/2017 3:30 PM

The sediment fence is intact. Repairs were made to the fence after the heavy rain event over the weekend.

Informational

9 The silt fence on fascination and kessler came down after the 5" rain. The contractor put the silt fence back up.

Comments:
