
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
 Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Tom Chandler	Partial	Thursday, August 24, 2017

Informational

1 Tom Chandler 08/24/2017 2:47 PM Grout and wrap being installed on Storm sewer structure CI 2-3 between top section and bottom section.

DEI-Grading/Excavation/Fill Inspection	Tom Chandler	Partial	Thursday, August 24, 2017
--	--------------	---------	---------------------------------

Informational

1 Tom Chandler 08/24/2017 2:44 PM Fill being placed in roadway between station 87 and station 89 and lots as well. Testing for lift being placed is scheduled for 9:00AM on 08/25/2017.

DEI-Grading/Excavation/Fill Inspection	Tom Chandler	Partial	Thursday, August 24, 2017
--	--------------	---------	---------------------------------

Informational

1 Tom Chandler 08/24/2017 10:07 AM Fill being placed between station 86 and station 88 in roadway and lots. Olsson on-site for testing. (2) lifts were placed on 08/23/2017.

DEI-Grading/Excavation/Fill Inspection	Tom Chandler	Partial	Thursday, August 24,
--	--------------	---------	-------------------------

2017

Informational

- 1 Tom Chandler 08/24/2017 11:48 AM Finished another lift between station 86 and station 88. Olsson on site for testing. Will continue to fill between station 87 and station 89 this afternoon.

Comments:
