

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection	Tom Chandler	Partial	Friday, August 25, 2017

Informational

- 1 Tom Chandler 08/25/2017 9:06 AM Fill being placed in roadway. Olsson will be on-site for testing this morning to test new lift. Another lift will be placed this afternoon and tested at the end of the day.

DEI-Erosion Sediment Control (ESC) Inspection	Tom Chandler	Passed	Friday, August 25, 2017
---	--------------	--------	-------------------------------

Informational

- 1 Tom Chandler 08/25/2017 8:53 AM Mulch berm has been constructed along the creek where Storm sewer line 2 was installed. ESC devices have been repaired.

Comments: