

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161750, Building Permit - Commercial
Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Friday, August 25, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY SHEAR WALLS AT STAIRWELLS:
SOUTH STAIRWELL: LEVEL 1;
NORTH STAIRWELL: LEVEL 1;

Corrective Action Required

2 Misc

PRELIMINARY FRAMING INSPECTION AT BASEMENT:
NAIL/SCREW DOUBLE AND TRIPLE STUDS TOGETHER SOLID;
INSTALL SIMPSON HD5B TENSION TIES ACROSS CORRIDOR; PLACE
BUILDING PAPER WHERE MISSING BETWEEN ENDS OF TRUSS
JOISTS AND CONCRETE; CORRECT ALL ISSUES MARKED AT
LOCATIONS; FIRE-BLOCK TOP OF FALSE WALL AT CORRIDOR
SOUTH END. THEN REQUEST RE-INSPECTION

PRELIMINARY FRAMING INSPECTION REQUIRED CORRECTIONS
POINTED-OUT AT **[4TH FLOOR; 3RD FLOOR;**

Partial Correction

3 Misc

ROOF SHEATHING NAILED IN PLACE; **[EXTERIOR WALL
SHEATHING NAILING APPROVED FULL HEIGHT**

Comments: