

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, August 25, 2017

Informational

- 1 Brice Lawson 08/25/2017 3:42 PM  
Redford continued installing the 15" SDR 26 sanitary main between MH A-4 and MH A-5 up to approx. STA. 9+40. The wyes and anodes were installed for the stubs for lots 69 and 91. The stub was installed for lot 86. The tracer wire was installed to the ROW on this stub.

KC Testing was on site performing a visual inspection of the backfill for lot 86 stub. This was a visual inspection of the backfill under the future road. It appeared that the trench was over 48" wide. The contractor was backfilling with soil and compacting in lifts with a trackhoe bucket.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, August 25, 2017
---	--------------	---------	-------------------------------

Informational

- 1 Brice Lawson 08/25/2017 1:28 PM  
Redford continued laying the 15" SDR 26 sanitary main from MH A-4 towards MH A-5. The wye fittings for lots 68 and 90 have been installed with the anodes. The pipe was being bedded in clean rock and appeared to be bedded properly.

**Comments:**

