

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, August 28, 2017

Informational

- 1 Brice Lawson 08/28/2017 3:32 PM  
Redford installed the flowfill trench checks on the sanitary sewer stubs for lots 63,64,65,86 and 87. They appeared to be the correct size and appeared to be at least 5' from the main.

MH A-5 base and barrel section have been installed. The joint between the two has been wrapped with butyl joint wrap. This MH was shifted approx. 1.5' to the east due to the length of the incoming pipe. I checked with Gene to make sure this would be ok.

They were installing the stub for lot when I left. The pipe was being bedded in clean gravel and the tracer wire was being installed and taped to the pipe.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, August 28, 2017
---	--------------	---------	-------------------------------

Informational

- 1 Brice Lawson 08/28/2017 9:33 AM  
Redford installed the sanitary stub for lot 63. The tracer wire has been installed and attached to a board at grade. The stub has been bedded in clean rock.

Redford continues to install the 15" sanitary main between MH A-4 and A-5.

DEI-Sanitary Sewer  
Construction Inspection

Brice Lawson

Partial

Monday,  
August 28,  
2017

Informational

1 Brice Lawson 08/28/2017 12:55 PM

Redford installed the sanitary stubs with tracer wire for lots and 65. The tracer wire has been installed and wrapped around a post at grade. The pipes were bedded in clean rock.

They installed the wye fittings for lots 70 and 92.

**Comments:**

---