

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential  
Eagle Creek 15th Plat

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, August 29, 2017

Informational

- 1 Tom Chandler 08/29/2017 3:03 PM Installed sanitary sewer main up to wye for lot 683. Installed wye and stub for lot 683. Installed anode at main and tracer wire along the stub. Still have to pour trench check. Still need to backfill and get testing for lots 682 and 683 in roadway. Olsson showed up for testing backfill in roadway for stub in lots 682 and 683. Installed sanitary main up to and including wye and stub for lot 681.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, August 29, 2017
---	--------------	---------	--------------------------------

Informational

- 1 Tom Chandler 08/29/2017 9:19 AM Began installing 8" SDR 26 sanitary sewer main and wyes.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, August 29, 2017
---	--------------	---------	--------------------------------

Informational

- 1 Tom Chandler 08/29/2017 2:58 PM Installed service wye and stub for lot 682. Continued installing sanitary sewer main as well. Installed anode at the main and tracer wire along stub. Still have to pour trench check.

**Comments:**

---