

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, August 30, 2017

Informational

1 Brice Lawson 08/30/2017 10:27 AM

I met with Travis Ruff, Matt Schlicht and Thomas Hudgens to go over the sanitary plans regarding MH A-5 and the main line segment between MH A-4 and MH A-5. This segment has been installed .3' too high in elevation. Matt plans to submit a revised plan to the City that reflects this change in elevation and slope.

Redford backfilled and had compaction tests performed on the road crossing for the sanitary stubs for lots 83 and 87 yesterday.

Comments: