

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20171199, Building Permit - Commercial

Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, August 30, 2017

Corrective Action Required

2	Misc	REMOVE TEMPORARY ELECTRICAL WIRING FROM ABOVE CEILINGS TO BE INSTALLED.
---	------	---

Corrective Action Required

3	Misc	IRC R303.3 REQUIRED VENT FANS: RESTROOM VENT FAN DISCHARGE NOT DUCTED. CONNECT VENT HOSES. MAKE CONNECTIONS WITH LISTED CLAMPS OR LISTED TAPE -- NOT WITH ORDINARY DUCT TAPE.
---	------	---

Partial Correction

4	Misc	OK TO INSTALL GWB CEILING WHEN READY AT: CORRIDOR 104;
---	------	--

Comments: GENERAL CONTRACTOR NOTE: FOR ALL FUTURE INSPECTIONS CURRENT, CITY-STAMPED PRINTS MUST BE AVAILABLE AT WORK SITE.