

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161767, Building Permit - Commercial

Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, August 30, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT:

SOUTH STAIRWELL:

1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;

2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; **[2ND LAYER WELL FACE;**

3RD FLOOR: **[1ST LAYER AT WELL FACE AND PRE-ROCK;**

NORTH STAIRWELL:

1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;

2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; **[2ND LAYER WELL FACE;**

3RD FLOOR: **[1ST LAYER AT WELL FACE AND PRE-ROCK;**

Partial Correction

2 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR

1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;

2ND FLOOR: 1ST LAYER PRE-ROCK; PRE-ROCK 2ND LAYER;

3RD FLOOR: **[1ST LAYER PRE-ROCK;**

Comments: