

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial

Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Wednesday, August 30, 2017
Partial Correction 1 Misc		INTERIOR SHEAR WALLS AT STAIRWELLS OK TO COVER WITH 1ST LAYER GWB WHEN READY	
		[SHEAR WALLS COMPLETE AT 1ST FLOOR	
Partial Correction 2 Misc		NAILING OF ROOF SHEATHING APPROVED. OK TO COVER WHEN READY.	
Partial Correction 3 Misc		OK TO COVER ALL EXTERIOR WALL SHEATHING.	
Partial Correction 4 Misc		NO ISSUES FOUND WITH FRAMING OF STAIR TOWERS AND ELEVATOR SHAFT; WHERE NO M/E/P TO BE INSTALLED OK TO COVER WHEN READY.	
Partial Correction 5 Misc		NO ISSUES FOUND WITH FRAMING OF BALCONIES.	
Partial Correction 6 Misc		FRAMING PRELIMINARY INSPECTION: 4TH FLOOR; 3RD FLOOR; 2ND FLOOR; 1ST FLOOR CHECKED IN ADVANCE OF M/E/P WORK. LOCATIONS WITH ISSUES MARKED FOR CORRECTION. POSTS AT SOME GARAGES HAVE SHIMS SMALLER THAN TOP AREA OF POST.	

All Rough Inspection - Commercial	John Borns	Partial	Wednesday, August 30, 2017
--	------------	---------	----------------------------

Partial Correction

5 Misc

OK TO COVER WHEN READY **FRAMING & ENCLOSED SYSTEMS AT
FUR-DOWNS, SMALL CEILINGS AND SOFFITS AT 4TH FLOOR**

Comments: