

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20172339, Building Permit - Commercial

Address: 300 SW BLUE PKWY, Unit:D, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Not Ready	Thursday, August 31, 2017

Corrective Action Required

1	Misc	EXPOSE ALL PIPING AND CONNECTIONS FOR INSPECTION.
---	------	---

Underslab Electrical Inspection - Commercial	John Borns	Passed	Thursday, August 31, 2017
---	------------	--------	---------------------------

In-wall Inspection	John Borns	Not Ready	Thursday, August 31, 2017
---------------------------	------------	-----------	---------------------------

Corrective Action Required

1	Misc	FALSE WALL AT PERIMETER NOT COMPLETED FOR INSPECTION. STUDS NOT BRACED TO STRUCTURE AT MID-HEIGHT.
---	------	---

Corrective Action Required

2	Misc	DEMISING WALL AT EAST NOT COMPLETED FOR INSPECTION. HORIZONTAL BRIDGING IS INCOMPLETE AND NOT ENGAGED WITH STUDS.
---	------	--

Comments: NO ISSUES FOUND ON UNDER-SLAB ELECTRICAL CONDUIT MATERIAL & WORKMANSHIP. G.C. AND E.C. TO ENSURE LAYOUT IS CORRECT. OK TO COVER WHEN READY