
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential

Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, August 31, 2017

Informational

- 1 Tom Chandler 08/31/2017 1:00 PM Installing service stubs for lots 678 and 687. Anodes installed at the main and tracer wire ran along stub.
Tom Chandler 08/31/2017 3:25 PM Installed sanitary main up to station 13+90. Installed wyes for lots 677 and 688. Installed anodes at the main ran tracer wire along the service stubs. Olsson has showed up for testing backfill in the roadways. Testing for lots 685-688.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, August 31, 2017
---	--------------	---------	---------------------------------

Informational

- 1 Tom Chandler 08/31/2017 8:28 AM Installed sanitary sewer main up to station 12+50. Installed wyes and stubs for lots 679 and 686. Anode installed at main and along service stubs. Trench checks for lots 679,680,685 and 686 were poured at 10:00AM this morning as well. Continued installing sanitary sewer main up to station 13+20. Installed wyes for lots 678 and 687.

Comments:
