

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, September 01, 2017

Informational

- 1 Brice Lawson 09/01/2017 10:22 AM  
Redford backfilled the sanitary stub road crossings for lots 88 and 89. KC Testing observed this backfill and performed density testing on the backfill. They said that density testing of the trench backfill was performed on Line A at STA. 6+00 and STA. 9+00. Darrin confirmed that the trenches were excavated over 4' in width down to the bedding rock prior to the backfill being placed.

The manhole frame, cover and 2-6" concrete adjustment rings were installed on MH A-4. The measurement from the top of the frame to the FL out is approx. 15.1'.

The sewer main trench has been backfilled from MH A-4 to approx. STA. 9+15

**Comments:**