
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, September 05, 2017

Informational

- 1 Brice Lawson 09/05/2017 3:17 PM
Redford continued installing the 15" sanitary main from MH A-5 toward MH A-6. The service wyes and anodes for lots 72 and 94 have been installed. It appeared that the pipe was being bedded in clean gravel. It appeared that there was 6" of clearance between the trench walls and the O/D of the pipe. The main was installed up to approx. STA 11+75.

Redford continues to remove the excess dirt that is left over after the sanitary mains were installed east of SW Stoney Creek Dr.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, September 05, 2017
---	--------------	---------	-----------------------------------

Informational

- 1 Brice Lawson 09/05/2017 10:52 AM
Redford installed approx. 30' of 15" SDR 26 sewer pipe. They installed the service wyes for lots 71 and 93. The anodes were installed in the bedding rock where the wye is connected to the sewer main. The sewer main is being bedded in clean gravel. A trench box is being used during pipe installation.

DEI-Grading/Excavation/Fill Inspection	Brice Lawson	Partial	Tuesday, September
---	--------------	---------	-----------------------

05, 2017

Informational

1 Brice Lawson 08/09/2017 2:45 PM

Spalding Excavating began digging the temporary sediment basin. They are stripping and stock piling the top soil on the central part of the site. I spoke with Jason regarding the detention basin and he plans to build it after the cut is made in that location.

Informational

2 Brice Lawson 08/17/2017 10:02 AM

Spalding has roughed in the detention basin in the southwest corner of the site. They are performing a fill in the south portion of the site. They have roughed in the temporary sediment basin located on the north edge of the site.

Informational

3 Brice Lawson 08/17/2017 3:45 PM

Spalding began stockpiling large rock and dirt west of the temporary sediment basin.

Informational

4 Brice Lawson 09/01/2017 3:42 PM

Spalding continues to grade outside the ROW. They were grading, filling and compacting the sump areas north of future Merryman Dr.

Informational

5 Brice Lawson 09/05/2017 11:01 AM

Spalding is grading the area north and east of the permanent detention basin. A sheepsfoot compactor is being used on parts of this area.

Redford is removing and hauling excess dirt that is left over after the major grading was completed east of SW Stoney Creek Dr. This grading was performed after sanitary line A and U were installed. The excess dirt is being hauled and stock piled on the west side of the site north of proposed Merryman Dr.

Comments:
