

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 05, 2017

Corrective Action Required

1 Tom Chandler 09/05/2017 10:08 AM Began installing sanitary sewer main this morning at station 13+90. Installed service wyes and laterals for lots 676 and 689. Stopped at station 15+40. on sanitary main.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 05, 2017
---	--------------	---------	-----------------------------------

Informational

1 Tom Chandler 09/05/2017 1:36 PM Installing service lateral for lot 690. Have installed anode at the main and tracer wire along stubs for lots 676,689, and 690. Will pour trench checks later this afternoon. Olsson showed up at 2:45pm for testing on the roadway crossings for lots 689 and 690. Trench checks poured for lots 676,689, and 690. Stopped installing sanitary main at station 15+80.

Comments: