
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Steve Robbins	Partial	Tuesday, September 05, 2017

Informational

1 John DiMauro 07/17/2017 1:48 PM

I met with and delivered plans to Harold Cooper with Prosser Wilbert Construction Inc. We went over the plans and he signed the permits.

Informational

2 John DiMauro 07/20/2017 3:35 PM

Crews are on site working on the grading construction.

Informational

3 John DiMauro 07/24/2017 3:49 PM

Crews are on site working on the grading construction.

Informational

4 John DiMauro 07/26/2017 3:41 PM

Crews are on site working on the grading construction.

Informational

5 John DiMauro 07/27/2017 2:49 PM

No activity.

Informational

6 John DiMauro 07/28/2017 3:27 PM

Crews on site working on grading construction.

Informational

7 John DiMauro 07/31/2017 3:30 PM

Crews on site working on grading construction.

Informational

8 John DiMauro 08/01/2017 2:07 PM

I spent 1.5 hours on site this morning with Tom Chandler going over erosion control measures. Meeting with Kara Taylor this afternoon to go over more ESC measure options.

Informational

9 John DiMauro 08/02/2017 2:49 PM

I met with the general contractor Harold Cooper on site to go over the ESC issues.

Informational

10 John DiMauro 08/07/2017 3:41 PM

Crews on site working on grading construction.

Informational

11 John DiMauro 08/08/2017 3:32 PM

Met with Harold Cooper and Steve Robbins on site to go over the plans and get Steve ready to take over the project.

Informational

12 The contractors are forming the pad.

Informational

13 It started raining this morning, it appears to have rained out the work for today.

Informational

14 The contractors are working on getting the pad poured

Informational

15 I talked with Gene and they have a change in their sanitary sewer plans, I will be getting the new one soon.

Informational

16 They are still working on the pad, no work on the infrastructure.

Informational

17 They are still working on the pad site.

Comments:
